

GREEN MOUNTAIN ENGINEERING, INC.

1438 South Brownell Road

P.O. Box 159

Williston, VT 05495

(802) 862-5590

Town of Monkton, VT - VGS Oversight GME Project No. 26-012

Field Report

August 3, 2016

LOCATION(s): Parks Hurlburt Road Access; Old Stage Road; Monkton Road; Post Road Access; Hollow Road Access; Rotax Road Access

ONSITE:

Monkton Road:	Park Hurlburt Road Access:	Post Road Access:	Hollow Road:
Matthew R. Gardner, GME	Matthew R. Gardner, GME	Matthew R. Gardner, GME	Matthew R. Gardner, GME
(1) Drill	Welding equipment	(1) Michels Pipelayer	(1) Dill
(1) Michels Pipelayer	(1) Michels Schoolbus	(1) Excavator	(1) Drilling Mud pump
(1) Drilling Mud pump		Welding equipment	(1) Bulldozer
Michels Formean- Steven Sanders		Janx	

WEATHER:

77 °F, Mostly Sunny

GME HOURS ON SITE:

9:50 – 11:50pm

WORK OBSERVED:

No activities were observed on-site at Old Stage Road.

Park Hurlburt Road Access:

- Michels crew at Sta. 1620+00 welding and laying pipe
- JanX on site checking the welds
- Crew was finishing up and moving to site on Plank Road

Monkton Road:

- Michels crew is still at approx. Sta. 1472+00 to the Archaeology site (Sta. 1468+50), with about 4 workers with the drilling equipment, crane, and mud pumping equipment.
- They were breaking tooling, tripping joints, and reaming.

Post Road Access:

- Michels crew at approx. Sta. 1427+00 to Sta. 1435+00 doing the water test on the pipes.
- They finished welding yesterday and did the testing on the pipe and found out that something was wrong with pipe at Sta. 1427+00. Crews cut off that section and re-welded it after fixing the problem.
- JanX on site and waiting to check the pipe that was re-welded after testing. JanX already checked the rest of the pipe.
- Michels crew at approx. Sta. 1435+00 waiting to ream but the crew that is doing the water testing is in the way so they need to wait for them to finish.
- Pulling pipe when pipe is all done being tested. Might be tomorrow or Friday.

Hollow Road:

- Michels crew at approx. Sta. 1391+00 drilling. They have drilled 400 feet and are approx. at target depth.
- VHB will have an employee on site for the entire time when Michels will be drilling. Dan from VHB was here today.
- Ted Foltz was still not there and Paul was there filling in for him and using his truck.

Rotax Road Access:

- Michels crew at approx. Sta. 1296+00 pre-jeeping and jeeping. The sealing crew moved to approx. Sta. 1330+00 and they will be moving there when they finish at Sta. 1296+00.

OTHER: No other interaction

ONSITE OBSERVATION PHOTOS:



Looking south from Parks-Hurlburt Road approx. Sta. 1588+50



Looking north from Parks-Hurlburt Road approx. Sta. 1588+50



Looking north from approx. Sta. 1620+00



Looking south from approx. Sta. 1620+00



Looking north from approx. Sta. 1478+00



Looking north from approx. Sta. 1478+00



Looking south from approx. Sta. 1474+00



Looking north from approx. Sta. 1474+00



Looking north from approx. Sta. 1468+00



Looking south from approx. Sta. 1468+00



Looking south from Post Road access at approx. Sta. 1424+40



Looking north from Post Road access at approx. Sta. 1424+40



Looking south from approx. Sta. 1396+00



Looking north from approx. Sta. 1396+00



Looking south from approx. Sta. 1391+75



Looking north from approx. Sta. 1391+75



Looking west from Rotax Road from approx. Sta. 1294+00.



Looking east from Rotax Road from approx. Sta. 1294+00.